

# Site Information Form & Checklist

1. Triton Information				
<b>Triton Site Name:</b>		C1351 Carn Fearná - Location 2		
<b>Triton Owner:</b>		ITP Energised / SLR		
<b>Install Date:</b>		06 June 2024		
<b>Triton Serial #:</b>		396		
<b>Triton Model:</b>		Circle/Highlight:	STD	HP      HR
<b>Personnel Present:</b>		Jonathan Say		
2. Site Information				
<b>Surrounding Site Description</b> (i.e. Windfarm, Forest, Field etc.)		Field		
<b>Road Access Description</b> (i.e. 4WD required)		Track from roadside		
<b>Gate Key Location/Security Details</b>		Ask landowner to open the gate		
<b>Front Door Lock Details</b> (Combo or Key Location)		Standard key		
<b>Property Management Contacts</b>		see RAMS		
3. Fixed Object Vista Table				
Description of Object	Azimuth (Deg)	Distance (m)	Height of Object (m)	Relative Elevation to Triton (m)
None				
See photoreport for diagram of above objects				

4. Installation Checklist			
Item	✓	Unit	Value
Mechanical Inspection	✓	List Damage/Defects	
Triton Properly Oriented	✓	Record Azimuth of B-Beam (deg mag)	-1° 34' mag / 000° true
Triton Secured	✓	Method (i.e. earth anchors, trailer, snow platform, etc.)	Metal rod
Batteries Charged (>12.7V)	✓	Record voltage level, V - DC	13.8V
Solar Panels Installed, Connected	✓	# of Panels	Yes
Solar Panels Charging	✓	V - DC	14.3V
Operator Panel: GPS		Red/Green/Rapid/Off	Green
Operator Panel: SENSORS		Red/Green/Rapid/Off	Green
Operator Panel: SUPPLIES		Red/Green/Rapid/Off	Green
Operator Panel: SD CARD		Red/Green/Rapid/Off	Green
Operator Panel: NOTA (self-test)		Red/Green/Rapid/Off/NA	Green
Operator Panel: ARRAY		Red/Green/Rapid/Off	Green
Operator Panel: SODAR		Red/Green/Rapid/Off	Green
Operator Panel: SNR		Red/Green/Rapid/Off	Green
Operator Panel: INTERNET		Red/Green/Rapid/Off	Green
Operator Panel: TSP		Red/Green/Rapid/Off	Green
Operator Panel: SKYERVE		Red/Green/Rapid/Off	Green
Take Photos or Videos		Pictures of 360deg site and Anchored Triton	See photo report
Ambient Noise Description		(i.e. Birds, Crickets, Highway)	None
Triton Information (1) Section Complete		none	Yes
Site Information (2) Section Complete		none	Yes
Fixed Obstacle Vista Table (3) Complete		none	Yes
Heater Option Checklist			
Antifreeze Fluid Level (Heater Only)		none	n/a
Propane Tanks installed		Tank capacity and level	None
Propane Leak Test (Heater Only)		none	n/a
Exterior Warning Sign Cover Removed		none	n/a
GPRS Option Checklist			
SIM Card Inserted	N/A	none	
GPRS Parameters Set in Triton	N/A	none	
Extended Power Option Checklist			
Methanol Cartridges Connected	N/A	Fuel	None

Installer's Signature: Jonathan Say

Installer's ID #: Carbon 2050 Ltd

Date: 06/06/2024

Rev6 May 2010